

GOVERNMENT OF ANDHRA PRADESH

ABSTRACT

PRED – Chittoor District – Heritage Corridor Project- “Providing Infrastructure amenities to Sri Kalyana Venkateswara Swamy temple at Narayanavanam”, Chittoor District – Post Facto Extension of Agreement Time – accorded - Orders – Issued.

= = = = =
PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.IA) DEPARTMENT

G.O.Rt.No. 1872

Dated:21-12-2011.

Read the following:

From CE, PR, Lr.No.AEE3/DEE-I(PR)/Heritage-Chittoor/
Narayanavanam/2009, Dt.30.07.2011.

ORDER:-

In the circumstances reported by the Chief Engineer, Panchayat Raj, Hyderabad in his letter read above Government after careful examination of the proposal hereby accord Post Facto Extension of Agreement Time from 21.04.2011 to 10.12.2011 for a period of 233days without imposing liquidated damages as the delay is due to modified designs and due to heavy rains for the work “Providing Infrastructure amenities to Sri Kalyana Venkateswara Swamy temple at Narayanavanam”, Chittoor District.

2. The Chief Engineer, Panchayat Raj Department Hyderabad shall take necessary action accordingly.

3. A copy of this order is available on the internet and can be access at the address: www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

**Dr.RAJIV SHARMA
PRINCIPAL SECRETARY TO GOVERNMENT**

To
The Chief Engineer (PR), Hyderabad.
Copy to:
The Superintending Engineer,
Panchayat Raj Deptt., Chittoor District.,
SF/SC.

//FORWARDED:: BY ORDER//

SECTION OFFICER